

Committee Members

Primary Contacts

Name	Club	District	Sponsor	Role
Bundit Rattanawimol	Maesai	3360	Club	Host
Po-Jung Lin	Changhwa Central	3462	Club	International

Host committee members

Name	Club	District	Role	Date Added
Vanit Yotharwut	Maesai	3360	Secondary Contact	
Suthat Treewatanawong	Maesai	3360	Secondary Contact	
Phongthep Intaranupakom	Maesai	3360	Secondary Contact	
Kengkard Sriparn	Maesai	3360	Secondary Contact	
Sathoon Cheawpanitch	Maesai	3360	Secondary Contact	

International committee members

Name	Club	District	Role	Date Added
Tsan-Lin Liu	Changhwa Central	3462	Secondary Contact International	
Feng-Chih Wu	Changhwa Central	3462	Secondary Contact International	
Yu Kuo Huang	Changhwa Central	3462	Secondary Contact International	

Project Objectives and Implementation

PROJECT OBJECTIVES

The Rotary Foundation approved global grant funding to be used for the following project objectives:

The shortage and contamination of drinking water problems, by decrease of quantity, and the quality of water. In addition to the shortage of water during hot-dry season, sanitation and hygiene are also another serious problem for the community. Especially, the villagers in the community have never experienced and realized of clean water benefiting their health. This project will help community establish sustainable water supplies for children and community, safe drinking water from a water purification system for his or her home. The project also provides a lifetime supply of safe water, as well as training on how to maintain the water purification system and how to avoid waterborne diseases.

Have any of these objectives changed?

No

Have you made progress toward your project objectives?

Yes

Describe the progress you've made so far.

At the moment, the project has solved 2 main problems for the community and school in Ban pha mee village and village nearby, are solving contamination of drinking water problem and shortage of the water supply problem during dry season completely. The 50,000 litres water storage tank can store water enough for every villagers and students for drinking and using during hot dry season and everyday. All villagers and students have access to clean drinking water source that can improve their quality of lives. According to the information from the school and community committees, there has been no report of sickness from waterborne disease related since the water filtration installed. Also we were told that, average of water from the water filtration system is around 30-40 litres per household. The community committee collect money from the villagers for getting water from the filtration system 10 baht (US.\$ 0.40) half amount of money to buy water from some where else, and the collected money is kept by the community committee for maintenance of the filtration system.

PROJECT IMPLEMENTATION

Your grant application included plans for the following activities. Please report on each of your project activities below. If there were any additional activities during the project, please report each of them by clicking the Add an Activity button at the end of this section.

1. To conduct a survey of the area / figured problems and determine the solution

Duration

5 days

Status

Completed

Start Date

23/02/2017

Completion Date

28/02/2018

2. Meeting with the local community and school staffs to learn the actual situation and problem / to solve any problem

Duration

5 days

Status Completed	Start Date 03/02/2017	Completion Date 06/02/2017
----------------------------	---------------------------------	--------------------------------------

3. Public hearing within the community for any problem and its solutions

Duration
15days

Status Completed	Start Date 01/03/2017	Completion Date 12/03/2017
----------------------------	---------------------------------	--------------------------------------

4. Signing the Memorandum of understanding (MOU) between Rotary club of Maesai and community representative.

Duration
5 days

Status Completed	Start Date 10/03/2017	Completion Date 13/03/2017
----------------------------	---------------------------------	--------------------------------------

5. Establish an operational committee and a project auditing committee.

Duration
5 days

Status Completed	Start Date 13/03/2017	Completion Date 15/03/2017
----------------------------	---------------------------------	--------------------------------------

6. Project implementation, the procurement process involve in order to operate the project properly.

Duration
20 days

Status Completed	Start Date 20/03/2017	Completion Date 05/04/2017
----------------------------	---------------------------------	--------------------------------------

7. Starting construction process and installing the water filtration system.

Duration
60 days

Status Completed	Start Date 20/04/2017	Completion Date 23/06/2017
----------------------------	---------------------------------	--------------------------------------

8. Provide an initial conclusion of the process as well as the project initial operation and other problems for reporting to RI.

Duration
20 days

Status
Canceled

9. Initial basic training in management, hygiene and maintenance of the water filtration system to the community

Duration
2 days

Status
Completed

Start Date
08/06/2017

Completion Date
09/01/2018

10. Provide a second conclusion of the process and other problems for reporting to RI.

Duration
5 days

Status
Canceled

11. A training on how to improve hygiene behaviour and how to avoid waterborne diseases. to the community

Duration
2 days

Status
Completed

Start Date
25/05/2017

Completion Date
26/05/2017

12. Evaluating of the project operation

Duration
60 days

Status
Completed

Start Date
16/08/2017

Completion Date
20/10/2017

13. Evaluating of the project operation

Duration
60 days

Status
Completed

Start Date
16/08/2017

Completion Date
20/10/2017

14. Provide the final report for RI.

Duration

30 days

Status

In progress

Measuring Success

How many people have directly benefited from the project?

1400

WATER AND SANITATION

Impact measures

1. Number of people with access to improved sources of drinking water

Collection method	Frequency	Beneficiaries
Direct observation	Direct observation	Direct observation

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Public records	Every week	700

2. Standard water quality test.

Collection method	Frequency	Beneficiaries
Direct observation	Direct observation	Direct observation

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Testing	Every year	20

3. Standard water quality test.

Collection method	Frequency	Beneficiaries
Testing	Testing	Testing

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Testing	Every year	1

4. Number of community members become infected with waterborne diseases.

Collection method	Frequency	Beneficiaries
Public records	Public records	Public records

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Public records	Every year	0

5. Number of people with access to improved sources of drinking water

RESULTS TO DATE

Collection Method	Frequency	Beneficiaries
Direct observation	Every week	600

Monitoring and evaluation

Please enter the person or organization that will monitor and evaluate impact measures.

Person or organization

Choaphor-Luang elementary school

Phone (optional)

Email (optional)

Address (optional)

Briefly explain why this person or organization is qualified for this task.

The project was installed in the site of the organisation , and this organisation assigned staffs to manage and maintenance closely to the water filtration system.

Participants

SPONSOR PARTICIPATION

What roles and responsibilities did host sponsor members have?

The host sponsor roles and responsibilities are organised and managed the project to completion and also give the training to all involved parties and community. The host sponsor responds all and control the budget as planed.

What roles and responsibilities did international sponsor members have?

The international sponsor roles and responsibilities are providing consult and fund to this project. Also visit at the project site and report progress to their club.

PARTNERS (OPTIONAL)

Add any Rotary clubs or districts that were involved in this project, other than the host and international sponsors or financial contributors.

No.	Type	Club name or district number
-----	------	------------------------------

COOPERATING ORGANIZATIONS

1. Choaphor-luang5 elementary school

45 M.6 Wiang Phang Kham, Maesai
Chiangrai
Thailand

<http://www.choaphor5.com/>

Describe how cooperating organizations participated in the project.

This organisation well cooperated and fully participated in every progress.

Project Expenditures

Grant amount:

38,457 USD

Expense log

Date	Description	Category	Amount (THB)
01/11/2017	Water Filtration system and water tank	Equipment	630000.00
25/06/2017	A concrete housing for water filtration system and a concrete stand for a 50,000 litres water tank.	Equipment	350000.00
29/06/2017	600 sets of 20 litres water containers	Equipment	88500.00
11/11/2017	Improvement for existing usable storage tanks	Equipment	55000.00
23/06/2017	Water filter media supply for 12 months	Supplies	67000.00
16/08/2017	Training to the community and villagers	Training	50000.00
06/07/2017	Travellings and transportations	Travel	25000.00
09/11/2017	Monitor and evaluation Of the project	Monitoring/evaluation	20386.00
15/06/2017	Signage for the project	Signage	10500.00
01/11/2017	For hire worker to do extra works relateto the project.	Operations	50000.00

Expense summary

Category	Budget (THB)	Expenses (THB)	Variances (THB)
Equipment	1123500.00	1123500.00	0.00
Monitoring/evaluation	20000.00	20386.00	(386.00)
Operations	75000.00	50000.00	25000.00
Signage	10500.00	10500.00	0.00
Supplies	67000.00	67000.00	0.00
Training	50000.00	50000.00	0.00
Travel	--	25000.00	(25000.00)
Totals:	1346000.00	1346386.00	-386.00

Did your project have any unexpected or unusually large variances?

No

Financial Details

FINANCIAL MANAGEMENT

Who is in charge of the project's financial management?

The club's treasury Rotarian Apichai Keelawat.

Please describe the project's financial management, including record keeping, inventory, payment authorizations, and conversion of funds.

This project, we have budget that fit for each budget and suppliers already give the fixed price. Some of the budgets have to be paid as 2-3 payments, we keep all the record at the club treasury. Every times of payment due the committees from community and Rotarians had meeting each week to approve and gave authorisations to every payments.

Were there any challenges in managing the project funds?

No

PROJECT INCOME

Did your project generate any income through sales, interest, or other sources?

No

Authorizations

YOUR AUTHORIZATIONS

Primary contact

By authorizing this report, I confirm that, to the best of my knowledge, these grant funds were spent according to Foundation guidelines and that all of the information contained in this report is true and accurate. Original receipts for all expenses incurred will be kept on file for at least five years, or longer if required by local law, in case they are needed for auditing purposes. I also understand that all photographs, video and other media submitted with this report will become the property of Rotary International and will not be returned. I represent and warrant that I own all rights in the photographs, video and other media, including copyrights, and that I have permission to license use of the images/likenesses of the persons appearing in the photographs, video and other media to Rotary International. I hereby grant Rotary International and The Rotary Foundation a royalty-free, worldwide, irrevocable license to use, including, but not limited to, publish, print, reproduce, display, distribute, modify, sublicense and publicly perform, the photographs, video and media now or at any time in the future, in Rotary International publications and materials, and for promotional purposes in any form, medium or technology now known or later developed.

Sponsor

By authorizing this report, I confirm that, to the best of my knowledge, these grant funds were spent according to Foundation guidelines and that all of the information contained in this report is true and accurate. Original receipts for all expenses incurred will be kept on file for at least five years, or longer if required by local law, in case they are needed for auditing purposes. I also understand that all photographs, video and other media submitted with this report will become the property of Rotary International and will not be returned. I represent and warrant that I own all rights in the photographs, video and other media, including copyrights, and that I have permission to license use of the images/likenesses of the persons appearing in the photographs, video and other media to Rotary International. I hereby grant Rotary International and The Rotary Foundation a royalty-free, worldwide, irrevocable license to use, including, but not limited to, publish, print, reproduce, display, distribute, modify, sublicense and publicly perform, the photographs, video and media now or at any time in the future, in Rotary International publications and materials, and for promotional purposes in any form, medium or technology now known or later developed.

AUTHORIZATION SUMMARY

Primary contact authorizations

Name	Club	District	Status	
Bundit Rattanawimol	Maesai	3360	Authorized	Authorized on 08/02/2018
Po-Jung Lin	Changhwa Central	3462	Authorized	Authorized on 08/02/2018

Sponsor authorizations

Name	Club	District	Status	
Tsan-Lin Liu	Changhwa Central	3462	Authorized	Authorized on 08/02/2018
Yu Kuo Huang	Changhwa Central	3462	Authorized	Authorized on 08/02/2018
Wiwat Phanitattra	Maesai	3360	Authorized	Authorized on 09/02/2018